

---

# Annual Performance Report

|                            |                                                                                                                                            |
|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|
| Project/Programme title:   | Building resilience to cope with climate change in Jordan through improving water use efficiency in the agriculture sector (BRCCJ) (FP155) |
| Accredited Entity:         | Food and Agriculture Organization of the United Nations (FAO)                                                                              |
| Date of Report submission: | 16 April 2026                                                                                                                              |
| Version number             | V1.0                                                                                                                                       |



GREEN  
CLIMATE  
FUND

## Contents

|           |                                                                                        |
|-----------|----------------------------------------------------------------------------------------|
| Section A | <u><b>PROJECT DATA</b></u>                                                             |
| Section B | <u><b>EXECUTIVE SUMMARY</b></u>                                                        |
| Section C | <u><b>RESULTS AND IMPACTS</b></u>                                                      |
| Section D | <u><b>RISKS ASSESSMENT AND MANAGEMENT</b></u>                                          |
| Section E | <u><b>FINANCIAL INFORMATION</b></u>                                                    |
| Section F | <u><b>ENVIRONMENTAL SOCIAL SAFEGUARDS &amp; GENDER<br/>&amp; INDIGENOUS PEOPLE</b></u> |
| Section G | <u><b>ANNEXES</b></u>                                                                  |

### ***RATIONALE***

This report layout is designed to support the drafting of a structured report that assesses, evaluates, documents, and communicates the progress on Funding Proposal (FP) implementation and on its associated Funded Activity Agreement (FAA). The layout aims to provide a clear and comprehensive understanding of key objectives, progress, and risks, drawing on project implementation related data provided by Accredited Entities (AEs). Considering the Green Climate Fund's (GCF) evolving strategic direction toward a Risk-Based Approach, the report is intended to:

- Track quantitative and qualitative progress of the project implementation.
- Highlight critical findings and emerging trends.
- Identify risks and propose actionable mitigation strategies.
- Support evidence-based decision-making.
- Promote transparency and accountability.
- Align with strategic and regulatory frameworks.
- Serve as a foundation for AE engagement on project performance

### ***METHODOLOGY***

The report's layout mirrors, to the extent possible, the structure of the Funding Proposal (FP) to maintain coherence with the presented information. However, the FP and the Report differ in scope and strategic intent; thus, while the FP serves a functional role in informing the Report, it does not dictate a strictly parallel structure.

## A. PROJECT DATA (Prefilled where possible)

Should any information/data prefilled from Section A.1 to Section A.12 be incorrect or require updating, please inform GCF's Project Lead of appropriate corrective action.

|                                                                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                            |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|---------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|------------------------|------------------------------------|----------------------|-----------------------|--------|----------------|---------------------|----------------------|--------|---------------|--------|---------------|------------------------|-----------------------|
| <b>A.1. Date of report submission</b>                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                            | 16 April 2026                         |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| <b>A.2. Project or programme</b>                                                                                                                  | Project                                                                                                                                                                                                                                                                                                                                                                                                    | <b>A.3. Sector</b>                    | Public                 |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| <b>A.4. Total Financing (GCF + Cofinance)</b>                                                                                                     | <table border="1"> <tr> <td><b>GCF Financing</b></td> <td><b>Mill. USD 25.0</b></td> </tr> <tr> <td>Grants</td> <td>Mill. USD 25.0</td> </tr> <tr> <td><b>Co-Financing</b></td> <td><b>Mill. USD 8.3</b></td> </tr> <tr> <td>Grants</td> <td>Mill. USD 3.8</td> </tr> <tr> <td>InKind</td> <td>Mill. USD 4.5</td> </tr> <tr> <td><b>Total Financing</b></td> <td><b>Mill. USD 33.3</b></td> </tr> </table> |                                       |                        |                                    | <b>GCF Financing</b> | <b>Mill. USD 25.0</b> | Grants | Mill. USD 25.0 | <b>Co-Financing</b> | <b>Mill. USD 8.3</b> | Grants | Mill. USD 3.8 | InKind | Mill. USD 4.5 | <b>Total Financing</b> | <b>Mill. USD 33.3</b> |
|                                                                                                                                                   | <b>GCF Financing</b>                                                                                                                                                                                                                                                                                                                                                                                       | <b>Mill. USD 25.0</b>                 |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   | Grants                                                                                                                                                                                                                                                                                                                                                                                                     | Mill. USD 25.0                        |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   | <b>Co-Financing</b>                                                                                                                                                                                                                                                                                                                                                                                        | <b>Mill. USD 8.3</b>                  |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   | Grants                                                                                                                                                                                                                                                                                                                                                                                                     | Mill. USD 3.8                         |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   | InKind                                                                                                                                                                                                                                                                                                                                                                                                     | Mill. USD 4.5                         |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   | <b>Total Financing</b>                                                                                                                                                                                                                                                                                                                                                                                     | <b>Mill. USD 33.3</b>                 |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                            |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                            |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                            |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                            |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
|                                                                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                            |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| <b>A.5. Total GCF funding disbursed to this date</b>                                                                                              | NA (draft)                                                                                                                                                                                                                                                                                                                                                                                                 |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| <b>A.6. Implementation period</b>                                                                                                                 | From NA to NA                                                                                                                                                                                                                                                                                                                                                                                              |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| <b>A.7. ESS Category</b> (Refers to GCF revised <i>Environmental and Social Policy</i> and GCF ESS Standards to assess your FP category.)         |                                                                                                                                                                                                                                                                                                                                                                                                            |                                       | Category B             |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| <b>A.8. Executing Entity Information</b>                                                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                            |                                       |                        |                                    |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| <b>Full legal name</b>                                                                                                                            | <b>Country of registration</b><br>(or, for intl orgs, country of HQ)                                                                                                                                                                                                                                                                                                                                       | <b>Entity type</b>                    | <b>Role in project</b> | <b>Focal Point(s) and email(s)</b> |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| Food and Agriculture Organization of the United Nations (FAO)                                                                                     | Jordan                                                                                                                                                                                                                                                                                                                                                                                                     | UN System Entity – specialized agency | Executing Entity       | Fao-jo@fao.org                     |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| United Nations Development Programme (UNDP)                                                                                                       | Jordan                                                                                                                                                                                                                                                                                                                                                                                                     | UN System Entity – specialized agency | Executing Entity       | registry.jo@undp.org               |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |
| The Hashemite Kingdom of Jordan acting through the Ministry of Water and Irrigation, the Ministry of Agriculture, and the Ministry of Environment | Jordan                                                                                                                                                                                                                                                                                                                                                                                                     | Public Sector — Government            | Executing Entity       | moenv@moenv.gov.jo                 |                      |                       |        |                |                     |                      |        |               |        |               |                        |                       |

## A.9. Co-Financier information

| Full legal name                                               | Country of registration<br>(or, for intl orgs, country of HQ) | Focal Point(s) and email(s) | Ownership Type   | Beneficial Owner(s)               |
|---------------------------------------------------------------|---------------------------------------------------------------|-----------------------------|------------------|-----------------------------------|
| Food and Agriculture Organization of the United Nations (FAO) | Jordan                                                        | Fao-jo@fao.org              | UN System Entity | Not applicable – UN System Entity |

| Full legal name                                                                                                                                   | Country of registration<br><i>(or, for intl orgs, country of HQ)</i> | Focal Point(s) and email(s) | Ownership Type   | Beneficial Owner(s)                       |
|---------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------|-----------------------------|------------------|-------------------------------------------|
| United Nations Development Programme (UNDP)                                                                                                       | Jordan                                                               | registry.jo@undp.org        | UN System Entity | Not applicable – UN System Entity         |
| The Hashemite Kingdom of Jordan acting through the Ministry of Water and Irrigation, the Ministry of Agriculture, and the Ministry of Environment | Jordan                                                               | moenv@moenv.gov.jo          | Government       | Government of Hashemite Kingdom of Jordan |

**A.10. Alignment with country NDCs & NAP** *(NB Only populate if applicable, e.g., if your project/programme specifically contributes to a country's NDC or NAP target/s)*

| Country | Date of NDC/ NAP submission | NDC/ NAP objective                                                                                                                                                                                                                                                             | Brief description of project's alignment with NDC/ NAP objectives                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Percentage of target met with proposed project.Beneficial owner(s) |
|---------|-----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------|
| Jordan  | 22 September 2025           | Jordan NDC's objective is to enhance climate resilience of water and agriculture sectors through improved water use efficiency, climate-resilient agricultural practices, sustainable water resource management, and strengthening adaptive capacity of vulnerable communities | The project contributes directly to Jordan's NDC adaptation priorities by improving water use efficiency and strengthening climate resilience of agricultural production systems. It supports installation of rooftop rainwater harvesting systems, rehabilitation and construction of water reservoirs, and implementation of climate-resilient irrigation solutions to address increasing water scarcity. These interventions enhance water availability for agriculture, reduce vulnerability to drought, and strengthen resilience of farming communities. The project also strengthens institutional capacity for climate-resilient water governance, planning, and sustainable water resource management. By improving water efficiency, strengthening agricultural resilience, and enhancing climate-resilient infrastructure and governance, the project supports Jordan's transition toward climate-resilient agricultural systems in line with its NDC commitments. | 100%                                                               |
| Jordan  | 10 March 2025               | Jordan's NAP objective is to Strengthen resilience of water and agricultural systems through integrated water resource management, climate-resilient infrastructure, and adaptation planning.                                                                                  | The project directly supports implementation of Jordan's National Adaptation Plan by strengthening resilience of water and agricultural systems to climate change impacts. It promotes rainwater harvesting, climate-resilient water storage infrastructure, and improved water management practices to address drought and water scarcity risks. These interventions enhance                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | 100%                                                               |

| Country | Date of NDC/ NAP submission | NDC/ NAP objective | Brief description of project's alignment with NDC/ NAP objectives                                                                                                                                                                                                                                                                                                                                                                                                                                                | Percentage of target met with proposed project.Beneficial owner(s) |
|---------|-----------------------------|--------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------|
|         |                             |                    | adaptive capacity of vulnerable farming communities and strengthen climate-resilient agricultural production systems. The project also strengthens institutional capacity, climate-resilient planning, and governance frameworks for sustainable water resource management. By improving water infrastructure, strengthening adaptation planning, and enhancing resilience of climate-sensitive agricultural systems, the project contributes directly to Jordan's national adaptation priorities under its NAP. |                                                                    |

|                                           |                                                          |
|-------------------------------------------|----------------------------------------------------------|
| <b>A.11. Estimated duration of impact</b> |                                                          |
| <b>A.12 Report to be shared with NDA</b>  | Yes <input type="checkbox"/> No <input type="checkbox"/> |
|                                           |                                                          |

## B. EXECUTIVE SUMMARY

*Should any information/data prefilled in Section “B” be incorrect or require updating, please inform GCF’s Project Lead for appropriate corrective action.*

### B.1. Summary

During 2025, the BRCCJ project advanced across all three components, delivering significant results.

Under Component 1, 97 rainwater harvesting (RWH) units were completed by UNDP and 120 by the Ministry of Water and Irrigation (MWI), in addition to 114 units completed by MWI in 2024. Approximately 80 additional units reached near-completion and are scheduled for handover in early 2026. In total, 411 household tanks were completed or are near-completion, benefitting an estimated 2,260 beneficiaries. In parallel 2,668 participants attended awareness workshops under the Public Buildings stream. In October 2025, the GCF formally requested a pause on RWH construction pending review of a budget revision change request submitted to address 124–170% cost escalation compared to 2019 estimates.

Under Component 2, 16 Farmer Field Schools and 16 Field Days were delivered across four governorates, reaching 240 farmers. Eight Climate Wise Women Agents graduated, and a service provider was contracted to train 200 additional Women. A tablet-based FFS tracking application was piloted, with 40 tablets deployed to MoA Extension staff.

Under Component 3, capacity building exceeded targets, reaching 258 civil society participants and 532 local administration staff, with knowledge gains of 29–40%, exceeding the 20% target. Policy reform and curricula development progressed on schedule.

## C. RESULTS AND IMPACTS

### C.1. Overall Summary of the Project Progress

*(This section provides a narrative report summarizing the overall progress of the implementation status of the funded activity progress during the reporting period. 1,500 words)*

#### Overall Progress in 2025

The “Building Resilience to Cope with Climate Change in Jordan through Improving Water Use Efficiency in the Agriculture Sector (BRCCJ)” project made substantial progress across all three components in 2025, its fourth year of implementation, despite a challenging operating context. The year marked an important transition from preparatory and systems-building phases to direct beneficiary engagement and service delivery, while requiring adaptive management in response to external cost pressures affecting infrastructure investments.

Component 2 reached a pivotal milestone with the launch of Farmer Field Schools (FFS) for the first time, directly engaging 240 farmers in climate-resilient agricultural practices. In parallel, the Climate Wise Women (CWW) programme completed its foundational phase with 8 certified agents now active.

Component 3 exceeded its capacity building targets, reaching 790 individuals across civil society and local administration, demonstrating strong knowledge gains among participants, and advancing policy reform and curriculum development outputs ahead of schedule.

Component 1 continued Rainwater Harvesting (RWH) infrastructure delivery, completing or advancing over 297 household tanks (411 in total) before a procurement moratorium was imposed in October 2025 following a GCF recommendation to pause related activities pending the review of a budget revision request for cost escalation.

Implementation in 2025 was shaped by two overarching contextual factors. First, long-standing procurement challenges affecting Component 3 delivery in 2024 were fully resolved. Both the local engagement and green construction technical assistance contracts were awarded in early 2025, enabling all planned activities for the year to be completed within the reporting period. Second, the previously-identified risk of RWH construction cost escalation materialised at scale. Tank construction costs increased by 124–170 percent compared to estimates used in the 2019 Funding Proposal. To ensure fiduciary prudence, GCF recommended a construction moratorium in October 2025, while the project prepared a formal budget revision and revised implementation approach, including analysis of alternative lower-cost tank technologies.

A formal Change Request, covering the budget revision and proposed modifications to implementation modalities and FAA eligibility criteria, was prepared and submitted to GCF in 2025. Resolution of this request will be the defining factor for Component 1 delivery and overall project target achievement.

#### Key Achievements by Component

##### Component 1: Household and Public Building Rainwater Harvesting

In 2025, the United Nations Development Programme (UNDP) finalised construction of 97 household RWH units, with approximately additional 80 units reaching near completion and scheduled for finalization in early 2026. In parallel, the Ministry of Water and Irrigation (MWI) completed 120 household tanks in addition to the 114 delivered in 2024, bringing cumulative household delivery and “near-delivery” to approximately 411 tanks, with 217 units fully completed during 2025 alone.

For public buildings, 2,668 individuals attended awareness workshops in Madaba Governorate, and a preliminary shortlist of 200 schools (including 100 girls’ schools, meeting the 50 percent gender target) was prepared for tank installation. The October 2025 GCF-recommended moratorium halted further construction progress. In response the budget revision request submitted to GCF includes assessment of alternative lower-cost tank technologies—Corrugated Galvanized Steel (CGS) and High-Density Polyethylene (HDPE)—to enable continued delivery while preserving technical standards and resilience outcomes.

##### Component 2: Climate-Resilient Agriculture and Farmer Field Schools

Component 2 achieved its first direct farmer-level impact in 2025 through delivery of FFS and associated field days. Sixteen FFS and 16 Field Days were conducted across Madaba, Karak, Tafleh and Ma’an governorates under a Letter of Agreement with the Ministry of Agriculture (MoA), reaching 240 farmers. A dedicated FFS delivery team was deployed within MoA under a Letter of Agreement (LoA), drawing on the 53 trained Master Trainers/Facilitators trained in 2024, of whom 67.9 percent are women —exceeding the 50 percent gender target. To enhance learning quality and accountability, 40 tablets pre-loaded with the BRCCJ-produced geo-referenced FFS monitoring application were delivered to MoA extension staff, enabling real-time attendance, productivity, water savings and adoption tracking.

The Climate Wise Women (CWW) programme advanced significantly during 2025. Eight CWW Agents (CWWA) were certified at Mu’tah University in the first quarter of the year (100 percent women). A service provider was also contracted to competitively select and train 200 Climate Wise Women across the four governorates. The e-extension platform

development continued with the E-extension Specialist onboarded through FAO co-financing, laying the groundwork for digital scaling of advisory services.

### **Component 3: Policy Reform, Curricula Development and Capacity Building**

Component 3 delivered its strongest performance to date in 2025.

Under Output 3.1.1, the Situational Analysis of Treated Wastewater Reuse in the Southern Region was finalised and reviewed by MWI (Activity 3.1.1.2, 90% complete), and a National Expert commenced a policy reform assignment in September 2025 (Activity 3.1.1.1, 30% progress).

Under Output 3.1.2, three curriculum development consultants were recruited and commenced work in November–December 2025, ahead of the planned Q1 2026 start. Under Output 3.1.3 (Capacity Building), implementation exceeded expectations:

- Activity 3.1.3.1 (Local Engagement) reached 258 CSO participants (73 percent female) through 43 civil society organisations (CSOs) across 4 governorates, with knowledge gains of 7–21% in climate adaptation and 11–30% in reclaimed water use.
- Activity 3.1.3.2 (Local Administration Technical Assistance) exceeded its annual target of 390 participants, reaching 532 (53 percent women) through 16 training workshops, with knowledge improvements of 29–40% — surpassing the 20 percent project target — and over 80 percent participant satisfaction.
- Activity 3.1.3.3 (CSO/Institution Training) engaged 108 CSA trainees from 20 CSOs across all four governorates (15–30 percent knowledge gains), introduced participants to the Agricultural Credit Corporation (ACC) 0% The Agriculture Resilience, Value Chain Development and Innovation (ARDI) Program
- (ARDI) loan scheme, and established a pool of 20 trained Trainers of Trainers, strengthening sustainability and post-project reach.

### **Innovations and Emerging Good Practices**

Several innovative approaches introduced or scaled in 2025 demonstrate strong replication potential. The geo-referenced FFS tracking application — developed with 40 tablets deployed to MoA extension staff — represents the first digital, real-time monitoring system for FFS delivery in Jordan, enabling early identification of delivery gaps and providing field-level adoption data that can inform adaptive management. This tool directly supports the scale-up of FFS delivery from 16 to 44 schools planned for 2026 and has potential for integration into MoA's national extension monitoring framework.

The Train-the-Trainer model under Component 3 embedded sustainability mechanism beyond the project period by creating a locally grounded pool of trainers capable of cascading knowledge within their organisations and communities. Integration of the ACC 0% ARDI loan scheme into training sessions bridged the gap between knowledge and investment, directly enabling participants to access financing for water-saving technologies — an approach that strengthened the link between capacity building and tangible climate adaptation outcomes.

On the infrastructure side, the comparative technical assessment of alternative tank technologies (CGS for public buildings, HDPE for households) completed in 2025 represents an evidence-based, cost-reducing innovation to cost reduction without compromising climate resilience objectives, subject to GCF approval.

The phased LoA model with MoA — structured as successive agreements (16, 44, then 60+ FFS) rather than a single long-term contract — proved effective in managing capacity constraints, allowing MoA to build institutional delivery capacity incrementally.

The 'MoA beneficiary-led procurement Modality' proposed in the budget revision (incorporating a standardised 15 percent co-contribution) introduces a decentralised, demand-responsive delivery model aligned with Jordanian norms. This modality is expected to expand the pool of eligible beneficiaries, reduce affordability barriers, and improve responsiveness to community needs.

### **Challenges and Risk Mitigation**

The most significant challenge in 2025 was the materialisation of the RWH construction cost escalation, which culminated in the GCF-recommended construction moratorium. Unit costs for 20 m<sup>3</sup> concrete tanks increased from USD 1,529 to USD 3,430–4,265, driven by post-COVID inflation, regional instability, domestic price increases, and subsidy removals. The moratorium temporarily halts progress toward the primary infrastructure target of 5,850 household tanks and 400 public building RWH systems, and poses risks to associated Government co-financing commitments (2,000 MWI-funded tanks).

In response, the project Management Unit (PMU) submitted a formal Change Request covering: additional funding, revised implementation modalities with a unit cost ceiling, alternative tank technology options (CGS and HDPE), and adjusted eligibility criteria.

Other risks—such as season-sensitive FFS material procurement and MoA extension capacity—were effectively mitigated through delegated procurement under the LoA, phased delivery, digital monitoring, and recent recruitment of additional extension staff.

Institutional challenges under Component 3, including municipal leadership turnover and private-sector perceptions around green construction costs, were addressed through fixed focal point arrangements and practical cost-benefit demonstrations.

#### **Priorities for 2026**

The primary priority for 2026 is the resolution of the PSC approved GCF budget revision and the resumption of RWH construction under revised modalities and unit costs. Upon approval of the Change Request, Component 1 will immediately recommence implementation, extend beneficiary outreach beyond Madaba, and expand awareness campaigns for public buildings.

Component 2 will scale delivery through a new LoA with MoA for 44 FFS and 44 Field Days, advance CWW training across all governorates, deliver refresher training for extension staff, and initiate Phase 2 of the e-extension platform.

Component 3 will scale capacity building, complete policy reform reviews and consultations, disseminate reclaimed water policy briefs, and advance curriculum gap analyses and draft frameworks for vocational schools and universities.

### **C.2. Performance against the Funding Proposal Logical Framework Indicators**

*For each of the indicators please report only the 'annual value' for the reporting year; this means reporting solely the values achieved from January 1<sup>st</sup>, 2025, to December 31<sup>st</sup>, 2025. The "cumulative value" will automatically be updated by the system by aggregating reported annual values since project FAA effectiveness.*

*Please ensure that targets are clearly defined and reported using the following categories:*

- *Midterm Target: The results to be achieved by the midpoint of implementation.*
- *Final Target: The results to be achieved by the conclusion of project or programme implementation.*
- *Lifetime Target: The total results expected over the entire operational period of the project or programme.*

*Note that the baseline, midterm, final and lifetime targets will be prefilled based on your previous Annual Performance Report and/or Funding Proposal. It is imperative that you carefully review, verify and update where relevant.*

*Should the project be Multicounty, please report the achievement by Country.*

*Lastly, avoid using commas or periods as thousand separators. Periods should only be used as decimal separators.*

*For REDD+ Results-Based Payment (RBP) projects, you are only required to report on the progress of activities.*

*Should any prefilled information/data in the Logical Framework be incorrect or require updating, please inform GCF's Project Lead for appropriate corrective action.*

### **GCF Outcome Level: Standardized Indicators**

#### **PMF/IRMF Results Management Framework**

*No indicators/questions defined.*

| <b>(PMF) A1 and A2 Total number of direct and indirect beneficiaries<br/>(IRMF) Core 2 Direct and indirect beneficiaries reached</b>                                      |                 |                 |                     |                                       |                     |                             |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------|---------------------|---------------------------------------|---------------------|-----------------------------|
| Provide the total number of direct beneficiaries (female/male) cumulatively receiving adaptation benefits from GCF-supported interventions, disaggregated by result area. |                 |                 |                     |                                       |                     |                             |
| <b>Unit</b>                                                                                                                                                               |                 |                 |                     |                                       |                     | <b>No. of Beneficiaries</b> |
| <b>Disaggregation by: Result Areas (Adaptation)</b>                                                                                                                       | <b>Baseline</b> | <b>Mid-term</b> | <b>Final target</b> | <b>Previous Year Cumulative Value</b> | <b>Annual value</b> | <b>Cumulative Value</b>     |
| Health and well-being, and food and water security                                                                                                                        | 3,767           | 16,308          | 57,910              | 688                                   | 5,243               | 5,931                       |
| Livelihoods of people and communities                                                                                                                                     | 0               | 5,138           | 20,550              | 0                                     | 0                   | 0                           |

| (PMF) A1 and A2 Total number of direct and indirect beneficiaries<br>(IRMF) Core 2 Direct and indirect beneficiaries reached                                         |          |          |              |                                |              |                      |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|----------|--------------|--------------------------------|--------------|----------------------|
| Provide the total number of direct beneficiaries (female/male) cumulatively receiving adaptation benefits from GCF-supported interventions, disaggregated by Gender. |          |          |              |                                |              |                      |
| Unit                                                                                                                                                                 |          |          |              |                                |              | No. of Beneficiaries |
| Disaggregation by: Gender                                                                                                                                            | Baseline | Mid-term | Final target | Previous Year Cumulative Value | Annual value | Cumulative Value     |
| Male                                                                                                                                                                 | 0        | 0        | 50,246       | 349                            | 2,624        | 2,973                |
| Female                                                                                                                                                               | 0        | 0        | 33,497       | 339                            | 2,619        | 2,958                |

| (PMF) A1 and A2 Total number of direct and indirect beneficiaries<br>(IRMF) Core 2 Direct and indirect beneficiaries reached                                          |          |          |              |                                |              |                      |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|----------|--------------|--------------------------------|--------------|----------------------|
| Provide the total number of direct beneficiaries (female/male) cumulatively receiving adaptation benefits from GCF-supported interventions, disaggregated by Country. |          |          |              |                                |              |                      |
| Unit                                                                                                                                                                  |          |          |              |                                |              | No. of Beneficiaries |
| Disaggregation by: Project Countries                                                                                                                                  | Baseline | Mid-term | Final target | Previous Year Cumulative Value | Annual value | Cumulative Value     |
| Jordan                                                                                                                                                                | 0        | 21,446   | 83,743       | 688                            | 5,243        | 5,931                |

| (PMF) A1 and A2 Total number of direct and indirect beneficiaries<br>(IRMF) Core 2 Direct and indirect beneficiaries reached                                                |          |          |              |                                |              |                      |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|----------|--------------|--------------------------------|--------------|----------------------|
| Provide the total number of indirect beneficiaries (female/male) cumulatively receiving adaptation benefits from GCF-supported interventions, disaggregated by result area. |          |          |              |                                |              |                      |
| Unit                                                                                                                                                                        |          |          |              |                                |              | No. of Beneficiaries |
| Disaggregation by: Result Areas (Adaptation)                                                                                                                                | Baseline | Mid-term | Final target | Previous Year Cumulative Value | Annual value | Cumulative Value     |
| Health and well-being, and food and water security                                                                                                                          | 0        | 0        | 128,673      | 0                              | 830          | 830                  |

| (PMF) A1 and A2 Total number of direct and indirect beneficiaries<br>(IRMF) Core 2 Direct and indirect beneficiaries reached                                           |          |          |              |                                |              |                      |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|----------|--------------|--------------------------------|--------------|----------------------|
| Provide the total number of indirect beneficiaries (female/male) cumulatively receiving adaptation benefits from GCF-supported interventions, disaggregated by Gender. |          |          |              |                                |              |                      |
| Unit                                                                                                                                                                   |          |          |              |                                |              | No. of Beneficiaries |
| Disaggregation by: Gender                                                                                                                                              | Baseline | Mid-term | Final target | Previous Year Cumulative Value | Annual value | Cumulative Value     |
| Male                                                                                                                                                                   | 0        | 0        | 63,045       | 0                              | 293          | 293                  |
| Female                                                                                                                                                                 | 0        | 0        | 65,623       | 0                              | 537          | 537                  |

| (PMF) A1 and A2 Total number of direct and indirect beneficiaries<br>(IRMF) Core 2 Direct and indirect beneficiaries reached                                            |          |          |              |                                |              |                      |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|----------|--------------|--------------------------------|--------------|----------------------|
| Provide the total number of indirect beneficiaries (female/male) cumulatively receiving adaptation benefits from GCF-supported interventions, disaggregated by Country. |          |          |              |                                |              |                      |
| Unit                                                                                                                                                                    |          |          |              |                                |              | No. of Beneficiaries |
| Disaggregation by: Project Countries                                                                                                                                    | Baseline | Mid-term | Final target | Previous Year Cumulative Value | Annual value | Cumulative Value     |
| Jordan                                                                                                                                                                  | 0        | 0        | 128,673      | 0                              | 830          | 830                  |

## Livelihoods of people and communities

No indicators/questions defined.



| Unit                                    |          |          |              |                                |              | Enter unit       |
|-----------------------------------------|----------|----------|--------------|--------------------------------|--------------|------------------|
| Disaggregation by:<br>Project Countries | Baseline | Mid-term | Final target | Previous Year Cumulative Value | Annual value | Cumulative Value |
| Jordan                                  | 3,768    | 16,308   | 57,910       | 4,394                          | 1,194        | 5,588            |

| Project Specific Indicators                                                                                                                                                                                                                                                                         |                           |          |          |              |                                |              |                                                       |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|----------|----------|--------------|--------------------------------|--------------|-------------------------------------------------------|
| Indicator                                                                                                                                                                                                                                                                                           | Unit                      | Baseline | Target   |              | Previous Year Cumulative Value | Annual value | Cumulative Value<br><i>(automatically calculated)</i> |
|                                                                                                                                                                                                                                                                                                     |                           |          | Mid-term | Final target |                                |              |                                                       |
| A5.1 Institutional and regulatory systems that improve incentives for climate resilience and their effective implementation: Incentives to scale-up adoption of RWH through grants for installation, integration of water saving devices and; upgrading of standards for the use of reclaimed water | No. of Policy Instruments | 1        | 2        | 6            | 1                              | 0            | 1                                                     |
| A6.1 Use of climate information products/services in decision-making in climate sensitive sectors                                                                                                                                                                                                   | Hectares                  | 0        | 28,000   | 84,000       | 0                              | 0            | 0                                                     |
| A6.1 Use of climate information products/services in decision-making in climate sensitive sectors                                                                                                                                                                                                   | No. of Households         | 0        | 10,000   | 30,000       | 0                              | 0            | 0                                                     |
| A6.1 Use of climate information products/services in decision-making in climate sensitive sectors                                                                                                                                                                                                   | Technologies              | 0        | 4        | 8            | 6                              | 0            | 6                                                     |
| A7.1 Use by vulnerable households, communities, businesses and public-sector services of Fund-supported tools instruments, strategies and activities to respond to climate change and variability                                                                                                   | No. of Households         | 0        | 5,138    | 20,550       | 0                              | 360          | 360                                                   |
| A8.1 Number of males and females made aware of climate threats and related appropriate responses                                                                                                                                                                                                    | No. of Persons            | 0        | 33,908   | 135,633      | 61                             | 6,313        | 6,374                                                 |
| Increased diversity products grown from home-gardens in target areas through the use of RWH systems.                                                                                                                                                                                                | No. of Items              | 2        | 3        | 6            | 2                              | 0            | 2                                                     |
| No of people with increased access to reclaimed water in target areas and overdraft of groundwater reduced by at least 3% from the baseline.                                                                                                                                                        | Percentage                | 26       | 26       | 26           | 0                              | 26           | 26                                                    |
| No of people with increased access to reclaimed water in target areas and overdraft of groundwater reduced by at least 3% from the baseline.                                                                                                                                                        | Percentage                | 3,767    | 16,308   | 57,910       | 0                              | 0            | 0                                                     |

|                                                                                                                                                                            |                     |       |        |        |   |       |       |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|-------|--------|--------|---|-------|-------|
| Number of people who report increased resilience to climate risks based on improvements of the RIMA II indicator (FAO)                                                     | No. of Persons      | 3,767 | 23,736 | 94,943 | 0 | 1,194 | 1,194 |
| No of civil society organizations that are adopting and disseminating at least 2 of the climate adaptation approaches introduced by the project.                           | No. of Institutions | 0     | 5      | 15     | 0 | 0     | 0     |
| No of local level public functionaries trained and capacitated in climate change management planning and budgeting.                                                        | No. of Stakeholders | 0     | 160    | 344    | 0 | 206   | 206   |
| No of private sector actors/companies that are trained and that will start providing climate resilience technologies and inputs introduced by the project in target areas. | No. of Actors       | 0     | 81     | 162    | 0 | 36    | 36    |
| No of University (U) and vocational training institutes' (VTI) curricula incorporating climate change adaptation.                                                          | No. of Institutions | 0     | 4      | 6      | 0 | 0     | 0     |
| A6.1 Use of climate information products/services in decision-making in climate-sensitive sectors                                                                          | No. of Households   | 0     | 10,000 | 30,000 | 0 | 0     | 0     |
| A6.1 Use of climate information products/services in decision-making in climate-sensitive sectors                                                                          | No. of Items        | 1     | 1      | 1      | 1 | 0     | 1     |

| <b>Activities</b>                                                                                                  |                                    |                            |                             |                                     |
|--------------------------------------------------------------------------------------------------------------------|------------------------------------|----------------------------|-----------------------------|-------------------------------------|
| <b>Activity Name</b>                                                                                               | <b>Implementation Progress (%)</b> | <b>Utilised GCF Budget</b> | <b>Allocated GCF Budget</b> | <b>% (Automatically calculated)</b> |
| Activity 1.1.1.1 Provide Technical assistance and oversight for water resilient systems                            | 90                                 | 409,608.27                 | 991,232                     | 41                                  |
| Activity 1.1.1.2 Selection of public buildings and awareness on water conservation schools and municipal officials | 27                                 | 38,276.83                  | 185,440                     | 20                                  |
| Activity 1.1.1.3 Construction of Rooftop rainwater harvesting system in public buildings                           | 0                                  | 194,491.53                 | 1,392,120                   | 13                                  |
| Activity 1.1.1.4 Select beneficiaries, provide orientation on water conservation to households                     | 4                                  | 618,648                    | 1,080,000                   | 57                                  |

| <b>Activities</b>                                                                                                                                                   |                                    |                            |                             |                                     |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|----------------------------|-----------------------------|-------------------------------------|
| <b>Activity Name</b>                                                                                                                                                | <b>Implementation Progress (%)</b> | <b>Utilised GCF Budget</b> | <b>Allocated GCF Budget</b> | <b>% (Automatically calculated)</b> |
| Activity 1.1.1.5 Construction of Rooftop rainwater harvesting system in households                                                                                  | 4                                  | 2,929,291.7                | 2,737,800                   | 106                                 |
| Activity 1.1.1.6 Independent Impact assessment for component 1                                                                                                      | 0                                  | 0                          | 0                           | 0                                   |
| Activity 1.1.2.1 Build storage and distribution infrastructure to maximize reuse of reclaimed water from existing WWT plants                                        | 0                                  | 184,025.42                 | 1,285,900                   | 14                                  |
| Activity 1.1.2.2 Technical assistance to MWI and Ministry of Health to assure compliance with environmental standards                                               | 0                                  | 0                          | 22,500                      | 0                                   |
| Activity 1.1.2.3 Technical assistance to promote demand and safe reuse of reclaimed water, including building local capacity of farmers and Water User Associations | 0                                  | 0                          | 300,000                     | 0                                   |
| Activity 1.1.3.1 Establish plan objectives and criteria                                                                                                             | 25                                 | 70,800                     | 263,200                     | 26                                  |
| Activity 1.1.3.2 Execute technical, economic, environmental and social feasibility studies for the development of Landscape Resilience Investment Plans.            | 40                                 | 857,985.96                 | 800,001                     | 107                                 |
| Activity 1.1.3.3 Disseminate and validate investment Plan                                                                                                           | 40                                 | 100,000                    | 100,000                     | 100                                 |
| Activity 2.1.1.1 Provide Technical assistance and oversight for climate change adaptation                                                                           | 42                                 | 362,598.37                 | 847,405                     | 42                                  |
| Activity 2.1.1.2 Design appropriate modules for Climate Smart FFS                                                                                                   | 85                                 | 153,677.39                 | 264,900                     | 58                                  |
| Activity 2.1.1.3 Training a team of Master Trainers/Facilitators                                                                                                    | 100                                | 44,013.99                  | 348,000                     | 12                                  |
| Activity 2.1.1.4 Identify target groups in Project Area                                                                                                             | 4                                  | 0                          | 18,500                      | 0                                   |
| Activity 2.1.1.5 Scaling-up FAO mobile geo-referenced monitoring application of adoption rates                                                                      | 75                                 | 65,337.29                  | 141,000                     | 46                                  |
| Activity 2.1.1.6 Conduct Climate Smart FFS                                                                                                                          | 6                                  | 97,637.93                  | 832,500                     | 11                                  |
| Activity 2.1.1.7 Field demonstration of tested climate-adaptive innovation and practices                                                                            | 4                                  | 11,482.77                  | 150,000                     | 7                                   |
| Activity 2.1.1.8 Independent Impact assessment for C2 in year 7                                                                                                     | 0                                  | 0                          | 0                           | 0                                   |

| <b>Activities</b>                                                                                                                                                                    |                                    |                            |                             |                                     |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|----------------------------|-----------------------------|-------------------------------------|
| <b>Activity Name</b>                                                                                                                                                                 | <b>Implementation Progress (%)</b> | <b>Utilised GCF Budget</b> | <b>Allocated GCF Budget</b> | <b>% (Automatically calculated)</b> |
| Activity 2.1.2.1 Developing climate-smart IT solutions for smart devices                                                                                                             | 25                                 | 0                          | 50,000                      | 0                                   |
| Activity 2.1.2.2 Disseminating climate smart-solutions and weather forecast through smart devices                                                                                    | 0                                  | 0                          | 0                           | 0                                   |
| Activity 2.1.3.1 Technical assistance in climate adaptive agriculture                                                                                                                | 100                                | 39,692.01                  | 67,050                      | 59                                  |
| Activity 2.1.3.2 Development of training manuals and certification requirements                                                                                                      | 100                                | 24,858.76                  | 30,000                      | 82                                  |
| Activity 2.1.3.3 Scholarship for young women trainers                                                                                                                                | 100                                | 0                          | 65,200                      | 0                                   |
| Activity 2.1.3.4 Competitive selection of candidates for climate wise-women                                                                                                          | 25                                 | 0                          | 70,000                      | 0                                   |
| Activity 2.1.3.5 Trainings developed for climate wise-women                                                                                                                          | 30                                 | 204,435.03                 | 388,800                     | 52                                  |
| Activity 2.1.4.1 Conducting community dialogues for gender sensitive climate adaptation measures                                                                                     | 0                                  | 0                          | 539,064                     | 0                                   |
| Activity 2.1.4.2 Organizing multi-stakeholder climate-wise women forums                                                                                                              | 0                                  | 0                          | 10,000                      | 0                                   |
| Activity 3.1.1.1 Technical assistance to the Ministry of Environment, the Ministry of Agriculture and the Ministry of Water and Irrigation to initiate the process of policy reform. | 42                                 | 487,984.53                 | 1,152,038                   | 42                                  |
| Activity 3.1.1.2 Technical Assistance to support the MWI in enhancing the quality of effluent to enlarge the possible farming options and upgrade the related policy framework       | 100                                | 0                          | 200,000                     | 0                                   |
| Activity 3.1.2.1 Technical Assistance to the Ministry of Education and main Universities to update the national curricula                                                            | 0                                  | 0                          | 62,500                      | 0                                   |
| Activity 3.1.2.2 Training for teachers and professors to enable the teaching and practice of the new curricula                                                                       | 0                                  | 0                          | 75,000                      | 0                                   |
| Activity3.1.3.1 Local engagement and dissemination process                                                                                                                           | 17                                 | 41,977.39                  | 157,000                     | 26                                  |
| "Activity3.1.3.2 Technical Assistance to enhance local administration's and private sector actors' capacities to comply with the                                                     | 26                                 | 0                          | 180,000                     | 0                                   |

| Activities                                                                                               |                             |                     |                      |                              |
|----------------------------------------------------------------------------------------------------------|-----------------------------|---------------------|----------------------|------------------------------|
| Activity Name                                                                                            | Implementation Progress (%) | Utilised GCF Budget | Allocated GCF Budget | % (Automatically calculated) |
| national green construction and water saving policy frameworks"                                          |                             |                     |                      |                              |
| Activity 3.1.3.3 Technical assistance and training to local institutions and civil society organizations | 83                          | 141,469.02          | 150,000              | 94                           |

| C.2.1. Subprojects                                                                                                                                                                                                                                                                                                                                                            |          |           |              |                                                                     |                       |                      |                        |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|-----------|--------------|---------------------------------------------------------------------|-----------------------|----------------------|------------------------|
| <p>Where applicable, include information on sub-projects. For projects and programmes approved until B.31, the logical framework should focus on the mitigation and adaptation Performance Measurement Frameworks (PMF). For projects and programmes approved from B.32 onwards, the logical framework should reflect the Integrated Results Management Framework (IRMF).</p> |          |           |              |                                                                     |                       |                      |                        |
| Title                                                                                                                                                                                                                                                                                                                                                                         | Currency | GCF Funds | Co-Financing | Country                                                             | GHG Emissions Reduced | Direct Beneficiaries | Indirect Beneficiaries |
| N/A                                                                                                                                                                                                                                                                                                                                                                           | N/A      | N/A       | N/A          | N/A                                                                 | N/A                   | N/A                  | N/A                    |
| C.3. Compliance with FAA covenants                                                                                                                                                                                                                                                                                                                                            |          |           |              | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |                       |                      |                        |
|                                                                                                                                                                                                                                                                                                                                                                               |          |           |              |                                                                     |                       |                      |                        |
| C.4. Funded Activity Implementation Arrangements in the Following Year                                                                                                                                                                                                                                                                                                        |          |           |              | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |                       |                      |                        |
|                                                                                                                                                                                                                                                                                                                                                                               |          |           |              |                                                                     |                       |                      |                        |

## D. RISKS ASSESSMENT AND MANAGEMENT

### D.1. Risk and mitigation measures

As stated in the Board-approved "Risk Appetite Statement," a cornerstone of the GCF's Risk Framework is proactive risk management. This includes risk identification, assessment, monitoring, reporting and appropriate mitigation to minimize and respond to risks, both directly and through partners implementing GCF's projects and programmes.

#### Risk Management Matrix

A risk is the probability of an event to adversely affect the achievement of the project Impact (its objectives, outcomes, and results). "Inherent risk" refers to the level of risk present before any of the mitigating measures are applied. "Residual risk" represents the level of risk after mitigating measures have been implemented.

Please update the project risk matrix by reviewing and revising information for all previously identified risks, and adding any new risks identified during implementation by selecting the adequate Risk Area in the drop-down menu. For each risk, ensure you provide a clear risk description, outline the potential negative consequences, specify the mitigating measures in place, and complete the severity scoring as required.

For the Integrity Risk Area, an annual reporting (and more frequent and prompt reporting if stated in the legal agreements with the GCF) is required for each of its 3 Risk Sub-areas, as GCF has zero tolerance for Prohibited Practices, for SEAH in Fund-related Activities, and for working with parties and engaging in activities subject to sanctions imposed by the United Nations Security Council. The AE reporting obligations under GCF's policies and in the legal agreement(s) with the GCF include but are not limited to requiring AEs to take action to identify, mitigate and promptly disclose to the GCF any real or perceived Conflict of Interest, any alleged or suspected Prohibited Practice, promptly notify the Fund of any material risks or other indications of money laundering and/or financing of terrorism in relation to the Project and promptly take remedial steps in consultation with the GCF.

The AE shall also provide updates on the risks and mitigating measures under the other Risk Areas when changes to already identified risks or new risks have been identified.

#### Risk scoring:

For likelihood, please rate on a scale from 1 to 5: 1. Unlikely, 2. Possible, 3. Likely, 4. Almost certain, 5. Certain

For impact, please rate on a scale from 1 to 5: 1. Close to none, 2. Low, 3. Medium, 4. High, 5. Catastrophic

The severity of each risk is automatically computed based on the likelihood and impact of the risk.

|                       |                                                  |          |          |
|-----------------------|--------------------------------------------------|----------|----------|
| <b>Risk 1</b>         | <b>Test 1</b>                                    |          |          |
| Risk Origin           | <b>Project Related</b>                           |          |          |
| Risk Area             | Integrity                                        |          |          |
| Risk Sub-area         | Money Laundering (ML) & Terrorist Financing (TF) |          |          |
| Description           | Test 1                                           |          |          |
| Consequences          | Test 1                                           |          |          |
| Inherent Risk         | Likelihood                                       | Impact   | Severity |
|                       | 1 - Unlikely                                     | 1 - None | 1 - Low  |
| Mitigation Measure(s) | Test 1                                           |          |          |
| Residual Risk         | Likelihood                                       | Impact   | Severity |
|                       | 1 - Unlikely                                     | 1 - None | 1 - Low  |
| Current Residual Risk | Likelihood                                       | Impact   | Severity |
|                       | 1 - Unlikely                                     | 1 - None | 1 - Low  |
| Comments              | N/A                                              |          |          |
| <b>Risk 2</b>         | <b>Test 2</b>                                    |          |          |
| Risk Origin           | <b>Project Related</b>                           |          |          |
| Risk Area             | Integrity                                        |          |          |
| Risk Sub-area         | Sanctions                                        |          |          |
| Description           | Test 2                                           |          |          |
| Consequences          | Test 2                                           |          |          |
| Inherent Risk         | Likelihood                                       | Impact   | Severity |
|                       | 1 - Unlikely                                     | 1 - None | 1 - Low  |
| Mitigation Measure(s) | Test 2                                           |          |          |
| Residual Risk         | Likelihood                                       | Impact   | Severity |
|                       | 1 - Unlikely                                     | 1 - None | 1 - Low  |

|                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                    |                       |
|-----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|-----------------------|
| Current Residual Risk | Likelihood<br>1 - Unlikely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Impact<br>1 - None | Severity<br>1 - Low   |
| Comments              | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                    |                       |
| <b>Risk 3</b>         | <b>Test 3</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                    |                       |
| Risk Origin           | <b>Project Related</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                    |                       |
| Risk Area             | Integrity                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                    |                       |
| Risk Sub-area         | Fraud / Bribery & Corruption / Collusion and any other prohibited practice                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                    |                       |
| Description           | Test 3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                    |                       |
| Consequences          | Test 3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                    |                       |
| Inherent Risk         | Likelihood<br>1 - Unlikely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Impact<br>1 - None | Severity<br>1 - Low   |
| Mitigation Measure(s) | Test 3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                    |                       |
| Residual Risk         | Likelihood<br>1 - Unlikely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Impact<br>1 - None | Severity<br>1 - Low   |
| Current Residual Risk | Likelihood<br>1 - Unlikely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Impact<br>1 - None | Severity<br>1 - Low   |
| Comments              | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                    |                       |
| <b>Risk 4</b>         | <b>Test 4</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                    |                       |
| Risk Origin           | <b>Project Related</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                    |                       |
| Risk Area             | Integrity                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                    |                       |
| Risk Sub-area         | Conflict of interest                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                    |                       |
| Description           | Test 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                    |                       |
| Consequences          | Test 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                    |                       |
| Inherent Risk         | Likelihood<br>1 - Unlikely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Impact<br>1 - None | Severity<br>1 - Low   |
| Mitigation Measure(s) | Test 4                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                    |                       |
| Residual Risk         | Likelihood<br>1 - Unlikely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Impact<br>1 - None | Severity<br>1 - Low   |
| Current Residual Risk | Likelihood<br>1 - Unlikely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Impact<br>1 - None | Severity<br>1 - Low   |
| Comments              | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                    |                       |
| <b>Risk 5</b>         | <b>RWH Construction Cost Escalation</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                    |                       |
| Risk Origin           | <b>External Factors</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                    |                       |
| Risk Area             | Macro-economics                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                    |                       |
| Risk Sub-area         | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                    |                       |
| Description           | Tank construction costs for household and public building RWH systems have risen 124–170% above the 2019 Funding Proposal estimates. The average cost of a 20m <sup>3</sup> concrete tank has increased from USD 1,529 to approximately USD 3,430 and up to USD 4,265. Root causes include global commodity price inflation driven by COVID-19 and regional armed conflicts, Jordan's inflation rate rising from under 1% in 2019 to over 4% in 2023, increases in minimum wages, fuel and electricity prices, removal of subsidies, supply chain disruptions, and anticipated post-war reconstruction demand from Syria. |                    |                       |
| Consequences          | The increase in costs will directly affect the number of tanks that can be constructed within the current budget and will consequently reduce the project's contribution to alleviating groundwater overdraft in Jordan..                                                                                                                                                                                                                                                                                                                                                                                                 |                    |                       |
| Inherent Risk         | Likelihood<br>5 - Certain                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Impact<br>4 - High | Severity<br>20 - High |
| Mitigation Measure(s) | <p>The FAO in collaboration with the NDA and co-executing entities, has closely monitored the situation and undertaken a market assessment. The findings have informed a change request submitted to the Green Climate Fund (GCF), which includes a proposal for additional funding as well as alternative implementation modalities.</p> <p>While the request is under consideration, procurement of related activities has been paused in line with GCF guidance. FAO continues to actively engage with the GCF to facilitate timely review and approval of the proposed adjustments.</p>                               |                    |                       |
| Residual Risk         | Likelihood                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Impact             | Severity              |

|                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |            |                 |
|-----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-----------------|
|                       | 3 - Likely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | 3 - Medium | 9 - Medium High |
| Current Residual Risk | Likelihood                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Impact     | Severity        |
|                       | 3 - Likely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | 3 - Medium | 9 - Medium High |
| Comments              | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |            |                 |
| <b>Risk 6</b>         | <b>Beneficiary Participation Risk — Affordability and Engagement</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |            |                 |
| Risk Origin           | <b>Project Related</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |            |                 |
| Risk Area             | Design and Implementation                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |            |                 |
| Risk Sub-area         | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |            |                 |
| Description           | <p>Rising costs of rainwater harvesting (RWH) tanks have significantly increased the required financial contributions from target households. Based on 2024 market prices (approximately USD 3,430 per tank), maintaining the contribution structure established in the 2019 design would result in household payments in the range of USD 1,029–2,230, representing a substantial increase compared to initial estimates.</p> <p>In addition, certain eligibility and participation requirements, may present challenges for some households. Together, these factors could reduce the number of eligible and willing participants, potentially affecting overall project uptake.</p> |            |                 |
| Consequences          | <p>Higher required household contributions may limit participation among more vulnerable and water-insecure groups, who are a primary focus of the project. At the same time, the availability of lower-cost alternatives may further reduce incentives for uptake.</p> <p>Lower participation rates could, in turn, affect the achievement of project targets, with potential implications for anticipated water savings and contributions to reducing groundwater overdraft.</p>                                                                                                                                                                                                     |            |                 |
| Inherent Risk         | Likelihood                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Impact     | Severity        |
|                       | 4 - Almost certain                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | 4 - High   | 16 - High       |
| Mitigation Measure(s) | <p>In collaboration with co-executing entities, ongoing monitoring of the local context is being undertaken to identify the most appropriate adjustments needed to support affordability and sustain beneficiary engagement. These proposed adjustments have been incorporated into a change request submitted to the GCF.</p>                                                                                                                                                                                                                                                                                                                                                         |            |                 |
| Residual Risk         | Likelihood                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Impact     | Severity        |
|                       | 2 - Possible                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | 3 - Medium | 6 - Medium      |
| Current Residual Risk | Likelihood                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Impact     | Severity        |
|                       | 2 - Possible                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | 3 - Medium | 6 - Medium      |
| Comments              | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |            |                 |
| <b>Risk 7</b>         | <b>Constrained Capacity of MoA Extension Services</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |            |                 |
| Risk Origin           | <b>Partner Related</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |            |                 |
| Risk Area             | Partner capacity and suitability                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |            |                 |
| Risk Sub-area         | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |            |                 |
| Description           | <p>The capacity of the Ministry of Agriculture extension services is currently under strain due to routine governmental responsibilities, further compounded by simultaneous engagement across multiple projects. This may limit their ability to implement the planned additional 270 Farmer Field Schools within the remaining project period.</p>                                                                                                                                                                                                                                                                                                                                   |            |                 |
| Consequences          | <p>This may result in delays in implementation or a reduced number of Farmer Field Schools delivered under the BRCCJ project, thereby affecting the achievement of targets under Component 2.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |            |                 |
| Inherent Risk         | Likelihood                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Impact     | Severity        |
|                       | 4 - Almost certain                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | 4 - High   | 16 - High       |
| Mitigation Measure(s) | <p>FAO is working closely with the Ministry of Agriculture to develop a phased implementation approach and is maintaining regular coordination meetings to monitor progress and undertake course corrections as needed. The project also benefits from the recent recruitment of 300 extension officers under Jordan's National Extension Plan (2024–2030), which is expected to strengthen implementation capacity.</p>                                                                                                                                                                                                                                                               |            |                 |
| Residual Risk         | Likelihood                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Impact     | Severity        |
|                       | 3 - Likely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | 3 - Medium | 9 - Medium High |
| Current Residual Risk | Likelihood                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Impact     | Severity        |
|                       | 3 - Likely                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | 3 - Medium | 9 - Medium High |
| Comments              | N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |            |                 |

## D.2. Report risk incidents

*If any risk (previously identified or not) has materialized, please capture it here as a risk incident.*

*(this section is confidential)*

## E. FINANCIAL INFORMATION

### E.1. GCF financing

In addition to the financial report in the annex, update the table with relevant GCF financial data for each country and instrument, including amounts and allocation percentages.

| Country      | Instrument | Currency<br>(as per<br>FAA) | Committed Amount  | Disbursed Amount | Expenditure<br>(reporting<br>year) | Cumulative<br>Expenditure | Mitigation | Adaptation |
|--------------|------------|-----------------------------|-------------------|------------------|------------------------------------|---------------------------|------------|------------|
| Jordan       | Grants     | USD                         | 25,000,000        | 9,509,246        | 4,812,037                          | 7,550,172                 | 0%         | 100%       |
| <b>Total</b> |            | <b>USD</b>                  | <b>25,000,000</b> | <b>9,509,246</b> | <b>4,812,037</b>                   | <b>7,550,172</b>          | N/A        | N/A        |

### E.2. Co-financing

Please populate the table with relevant Co-financing data for each Co-financier and instrument, including amounts and allocation percentages.

| Co-financier               | Instrument | Currency<br>(as per<br>FAA) | Committed Amount | Disbursed Amount | Expenditure<br>(reporting<br>year) | Cumulative<br>Expenditure | Mitigation | Adaptation |
|----------------------------|------------|-----------------------------|------------------|------------------|------------------------------------|---------------------------|------------|------------|
| Government of Jordan - MWI | Grants     | USD                         | 3,947,000        | 0                | 432,900                            | 1,052,920                 | 0%         | 100%       |
| Government of Jordan MoA   | Grants     | USD                         | 1,864,000        | 0                | 207,280                            | 233,570                   | 0%         | 100%       |
| Government of Jordan - MoE | Grants     | USD                         | 380,000          | 0                | 54,286                             | 122,143                   | 0%         | 100%       |
| UNDP                       | Grants     | USD                         | 1,060,000        | 0                | 80,000                             | 366,137                   | 0%         | 100%       |
| FAO                        | Grants     | USD                         | 1,000,000        | 0                | 72,394                             | 313,322                   | 0%         | 100%       |
| <b>Total</b>               |            | <b>USD</b>                  | <b>8,251,000</b> | <b>0</b>         | <b>846,860</b>                     | <b>2,088,092</b>          | N/A        | N/A        |

### E.3. Additional Finance Mobilised Beyond Approved Co-financing

Report the realised (cumulative value) and/or expected volume (Final Target) of private/public finance leveraged as a result of GCF involvement in the investment, in addition to and beyond any co-financing originally committed at approval. This datapoint shall be reported separately from official co-financing figures and is intended to capture the catalytic effect of GCF investments and support institutional learning.

GCF Policy: <https://www.greenclimate.fund/sites/default/files/document/policy-cofinancing.pdf>

No additional finance mobilized information provided.

File Name: APR2025 grant-financial-progress-detail FP155 Jordan NO ETL.xlsx

## F. ENVIRONMENTAL & SOCIAL SAFEGUARDS, GENDER, and INDIGENOUS PEOPLES

*This section provides an update against the ESS standards agreed as part of the Environmental and Social Action Plan (ESAP) and Environmental and Social Management Framework (ESMF), as well as Environmental and Social Management System (ESMS), Environmental and Social Impact Assessment (ESIA), Environmental and Social Management Plan (ESMP), Indigenous Peoples Plan (IPP), Indigenous Peoples Plan Framework (IPPF), Resettlement Action Plan (RAP), Resettlement Policy Framework (RPF) when applicable.*

### F.1. progress on key challenges and updates regarding Environmental and Social Safeguards

#### Key Environmental and Social Changes

*Have there been any changes in the key environmental and social risks and impacts? If you tick 'Yes,' please provide further information.*

Yes ☐ No ☒

#### Environmental and Social Safeguarding Updates

*Have there been any change/update on environmental and social safeguarding? you tick 'Yes,' please provide further information.*

Yes ☐ No ☒

### F.2. Compliance with laws and regulations applicable to ESS. Gender and Indigenous Peoples.

**Have there been any changes or updates regarding compliance with applicable laws and regulations of the country, as well as the relevant conditions or covenants under the FAA?**

Yes ☐ No ☒

N/A

### F.3. ESS standards implementation progress

**Does this reporting period include any ESS standards-related activities or updates?**

Yes ☒ No ☐

*If you tick 'Yes', please provide further information to report on the progress made in complying with the requirements of the relevant ESS standards that were triggered during the approval of the funding proposal and during the reporting period, if any; and the GCF Indigenous Peoples Policy, if relevant, describing achievement and specifying details outlined in the tables below.*

**Activities implemented during the reporting period, including monitoring**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |     |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|
| <p>During the reporting period, several safeguards-related activities were implemented: • Operationalization of ESMP during the construction of rainwater harvesting units. The ESMP Guidelines and instructions were adhered to during the construction, even if the impacts of the construction activities are minimal on the sites. • Development and dissemination of gender-sensitive climate information and awareness materials on water harvesting. • Occupational health and safety (OHS) requirements are included in all calls for tendering including those of the treated wastewater storage ponds and water harvesting tanks for public buildings. OHS requirements are also included in the evaluation criteria of the submitted bids. • Further dissemination of the GRM and resolving all received complaints. • Implementation of beneficiary selection criteria prioritizing vulnerable groups including women-headed households. • Stakeholder consultations conducted across four governorates involving government entities, CSOs, and communities. • Capacity-building activities conducted for extension staff and community stakeholders. • Deployment of geo-referenced FFS tracking application: 40 tablets delivered to MoA extension staff enabling real-time sex-disaggregated monitoring of farmer participation across all four governorates. Following the GCF-recommended procurement moratorium (October 2025), no new RWH construction contracts are being initiated pending the GCF's decision on the budget revision change request. ESMP monitoring requirements for ongoing contracts, including those in the Tafilah/Busirah District, remain in effect and are being actively supervised.</p> |     |
| <p><b>Outputs during the reporting period</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |     |
| <p>Component 1: Gender-sensitive climate information and awareness materials were delivered to male and female students and staff across 50 schools, and to male and female representatives from 50 public buildings. In addition, 217 household rainwater harvesting units were completed by UNDP and MWI. Component 2: A total of 240 farmers (125 women, 115 men) were selected for FFS, and the same beneficiaries will participate in Field Days. The project is supporting the delivery of 16 FFS and 16 Field Days in 2025 and establishing the facilitation base for 44 additional FFS in 2026. Eight Climate Wise Women Agents (CWWA) graduated. Both MoA and MoEnv actively participate in the CWW selection committee, which also includes the eight CWWA, the contracted service provider (Alhalat Group), and the FAO-BRCCJ project. The committee leads the selection process of CWW in targeted governorates. Gender-sensitive extension messages were developed. Component 3: Activities reached 258 CSO participants (73% women) and 532 local administration participants (53% women), exceeding the annual target of 390. Additionally, 108 CSA trainees from 20 CSOs were engaged, supported by 20 certified ToT facilitators. Forty-eight CSOs nominated 288 participants, and gender-balanced stakeholder consultations were completed.</p>                                                                                                                                                                                                                                                                                                                                                                       |     |
| <p><b>Key environmental, social and gender issues, risks and impacts addressed during implementation</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |     |
| <p>The application of on-site screenings, ESMP implementation, and Gender Action Plan (GAP) instruments has enabled the project to: Ensure the inclusion of vulnerable households in the beneficiary selection process. Address and resolve all complaints received through the GRM. Improve low beneficiary application rates through targeted awareness campaigns. Strengthen stakeholder engagement to support more inclusive participation. Address procurement-related delays affecting safeguards implementation timelines. Following the GCF-recommended procurement moratorium (October 2025), a temporary pause has been applied to all new RWH construction contracts pending approval of the budget revision. As a result, women-headed and other vulnerable households in the Component 1 pipeline are experiencing delayed access to RWH systems. However, beneficiary selection activities are continuing to ensure readiness for rapid implementation once the moratorium is lifted. Mitigation measures include targeted outreach campaigns, engagement of specialist service providers, and strengthened stakeholder coordination across all four governorates.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |
| <p><b>Any pending key environmental, social and gender issues needing accredited entity's actions and GCF attention</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |     |
| <p>No major environmental or social safeguard risks requiring GCF intervention were identified. Minor delays related to procurement and beneficiary selection are being addressed through mitigation measures.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |     |
| <p><b>Remarks/Notes</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |     |
| <p>The project is compliant with ESS requirements and gender action plan implementation is progressing satisfactorily. ESS requirements and evaluation criteria are integrated in all calls for bids. Safeguards capacity has been strengthened through recruitment and training.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |     |
| <p><b>F.4. Sub-projects information</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |     |
| <p><b>Have any subprojects been implemented?</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |     |
| Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |     |
| N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | N/A |

| <b>F.5. Implementation of the stakeholder engagement plan</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                     |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| <b>Were any actions undertaken to increase engagement of relevant stakeholders in the project, particularly regarding environmental, social, and gender elements?</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| <b>Activities implemented during the reporting period</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                     |
| <ol style="list-style-type: none"> <li>Four stakeholder consultation sessions on the local engagement and dissemination process on climate change adaptation. The sessions were held on June 30 in the governorates of Madaba and Karak at the Jordanian National Forum for Women, and on July 16 in the governorates of Tafilah and at Jordanian National Forum for Women and the Union of Charitable Societies Hall – Ma'an.</li> <li>Awareness workshops and outreach campaigns.</li> <li>Public building awareness workshops: 2,668 participants across public buildings in Madaba governorate regarding RWH installation and maintenance, the ESMP elements related to the installation of the RWH, and the GAP elements and instruments. Engagement with 48 Civil Society Organizations.</li> <li>Selection and training preparation of Climate Wise Women agents.</li> </ol> |                                                                     |
| <b>Dates and venues of engagement activities</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                                     |
| Local engagement and dissemination sessions on climate change adaptation were held on June 30 in the governorates of Madaba and Karak at the Jordanian National Forum for Women, and on July 16 in the governorates of Tafilah and at Jordanian National Forum for Women and the Union of Charitable Societies Hall – Ma'an.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                                                                     |
| <b>Sex-disaggregated data on stakeholder engagement participants (male + female = total)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                                                                     |
| <p>Farmer Field Schools: 125 women, 115 men. (including Field Days activities)</p> <p>Stakeholder consultations on the local engagement and dissemination process on climate change adaptation: approximately 86 participants with gender-balanced representation.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                     |
| <b>Information shared with stakeholders</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                     |
| <p>Information shared included:</p> <ol style="list-style-type: none"> <li>Project objectives</li> <li>Climate adaptation practices</li> <li>The GRM and its procedures and protocols</li> <li>Gender-sensitive agricultural approaches</li> <li>Eligibility criteria and participation opportunities</li> </ol>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                                     |
| <b>Outputs including issues raised and addressed during the reporting period</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                                                                     |
| <p>Issues raised included:</p> <ul style="list-style-type: none"> <li>Need for increased outreach</li> <li>Need for gender-sensitive communication</li> <li>Technical support requirements</li> </ul> <p>These issues were addressed through awareness campaigns and recruitment of specialists.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                     |
| <b>Remarks/Notes</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                     |
| N/A                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                     |

| <b>F.6. ESS forward planning and lessons learned</b>                                                                    |                                                                     |
|-------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| <b>Are there any planned ESS activities for the next reporting period or lessons learned to share from this period?</b> | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                     |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| <b>Provide planned activities on environmental and social safeguards for the next reporting period</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                                                                     |
| <p>Continued implementation of ESMP: - OHS requirements and commitments by the contractors will be supervised and ensured. Semiannual reports will also be compiled on the OHS of the relevant activities. - Inclusion of ESS and OHS obligations and requirements in requests for bids. - Continued stakeholder engagement through awareness sessions on ESMP, OHS requirements and commitments. - Gender-sensitive awareness activities such as women employment, role of women in the FFS, Role of women in operating and maintaining the water harvesting tanks, etc. - A full ESMP reinstatement for resumed RWH construction under revised CGS (public buildings) and HDPE (households) technologies, including updated OHS requirements for new technology specifications and contractor briefing upon lifting of new procurement moratorium. - GRM procedures and protocols will be shared with stakeholders (contractors, communities, workers, etc.). A semiannual report will be compiled on the management of complaints. Capacity-building activities: • Awareness sessions for contractors regarding the OHS obligations and commitments. • One training session for the BRCCJ staff on the ESMP implementation and monitoring • Selection and training of CWW to be able to deliver to four governorates.</p> |                                                                     |
| <b>Provide any success stories, good practices, or challenges, including those related to the engagement of Indigenous peoples and local communities, promoting Indigenous knowledge and benefits to Indigenous peoples and local communities</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                                                                     |
| <p>Lessons Learned - Importance of early procurement planning. - Need to integrate OHS requirements into bidding documents and evaluation criteria. - Importance of sustained stakeholder engagement. - Need for targeted outreach to vulnerable groups. - Importance of addressing beneficiary affordability through structural measures to improve uptake</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                     |
| <b>F.7. Grievance Redress Mechanism - confirmation &amp; grievances</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                     |
| <p><i>Please indicate whether the project can confirm the following statement:</i></p> <p><b>Fully functional and operational Grievance Redress Mechanisms are in place, have been communicated to and are accessible by all stakeholders applicable to this project</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                     |
| <p><input checked="" type="checkbox"/> The accredited entity confirms the statement above at project-level, AE-level, and GCF-level grievance mechanisms.</p> <p><input type="checkbox"/> The accredited entity does not confirm the statement above</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                     |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                                                                     |
| <b>Have there been any grievances received during the reporting period?</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| <p><i>Annex 3 has been attached.</i></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                                                                     |
| <b>F.8. Implementation of activities and actions agreed in the Gender Action Plan</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |                                                                     |
| <p>Implementation of the Gender Action Plan has progressed well, with several key achievements:</p> <ul style="list-style-type: none"> <li>Selection of 240 farmers, including 125 women.</li> <li>Graduation of 8 Climate Wise Women Agents.</li> <li>Development of gender-sensitive training materials.</li> <li>Integration of gender considerations into beneficiary selection criteria.</li> </ul> <p>The project remains on track to achieve its gender targets. Targets under Component 2 have been met or exceeded, while those under Component 1 remain contingent on the outcome of the GCF budget revision.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |                                                                     |

Challenges have included procurement delays and constraints in beneficiary outreach. Mitigation measures have focused on targeted awareness campaigns and strengthened recruitment support.

**Are there GAP implementation activities or progress to report for this period?**

Yes ☒ No ☐

*Summary on Activities and Actions agreed in the Gender Action Plan (max. 200 words)*

*Provide a progress report on the gender action plan developed during project preparation stage for the reporting period. This will primarily be a report on activities undertaken and results achieved because of completion of an activity. Further, it should also indicate if the project is on track to achieving the intended outcome(s). The reporting should be done for activities, targets and indicators already set in the action plan including on vulnerable groups (youth, poor, female heads of households, etc.) as would have been identified in the gender analysis and action plan. If activities or targets are not achieved as per plan, reasons should be provided, and recourse action should be proposed. Please include reporting on any changes or deviations. Include a Report on implementation challenges and lessons learnt and how these will inform on-going actions and what action will be taken by when to address the challenges faced. Incorporate both quantitative data and qualitative reports on the performance of such actions, and on progress on actions identified.*

| GAP Activity                                                                                                                                                                                                                                                                                                                                       |                            |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|
| Construction of Rooftop rainwater harvesting system in public buildings                                                                                                                                                                                                                                                                            |                            |
| Indicator                                                                                                                                                                                                                                                                                                                                          |                            |
| Number and percentage of girls' schools selected for rooftop water harvesting infrastructures — Target: 100 schools / 50% of all schools                                                                                                                                                                                                           |                            |
| Rating of Indicator                                                                                                                                                                                                                                                                                                                                | GREEN (on track to be met) |
| Baseline                                                                                                                                                                                                                                                                                                                                           | 0                          |
| Target, including sex-disaggregation where applicable                                                                                                                                                                                                                                                                                              | 100                        |
| Annual progress update (Reporting Period)                                                                                                                                                                                                                                                                                                          |                            |
| During the reporting period, awareness activities were conducted in public buildings and schools in Madaba governorate, reaching male and female students and staff. The project shortlisted 200 schools (including 100 girls' schools) for tank installation, pending resumption of new construction following the GCF budget revision decision.  |                            |
| Cumulative progress update (Entire period)                                                                                                                                                                                                                                                                                                         |                            |
| Gender-sensitive approaches have been integrated into the selection and awareness processes. The project is progressing toward ensuring 50% of public building RWH installations are in girls' schools, contingent on resolution of the construction moratorium.                                                                                   |                            |
| Budget                                                                                                                                                                                                                                                                                                                                             | 501,643                    |
| Currency                                                                                                                                                                                                                                                                                                                                           | USD                        |
| Timeline (Planned completion of activity)                                                                                                                                                                                                                                                                                                          | 30 April 2029              |
| Responsibility                                                                                                                                                                                                                                                                                                                                     |                            |
| FAO                                                                                                                                                                                                                                                                                                                                                |                            |
| Remarks/Notes                                                                                                                                                                                                                                                                                                                                      |                            |
| Awareness activities were conducted in public buildings and schools in Madaba, reaching both male and female students and staff. A total of 200 schools, including 100 girls' schools, have been shortlisted for RWH installation, pending resumption of construction following the GCF budget revision decision. Gender-sensitive approaches have |                            |

been integrated throughout, and the project is progressing toward its target of 50% of installations in girls' schools, subject to the lifting of the procurement moratorium.

### GAP Activity

Training a team of Master Trainers; Conduct Climate-Smart Farmer Field Schools (FFS)

### Indicator

Number and percentage of women participants in FFS — Minimum 30% women participation

### Rating of Indicator

GREEN (on track to be met)

### Baseline

0

### Target, including sex-disaggregation where applicable

240

### Annual progress update (Reporting Period)

A total of 240 farmers were enrolled in 16 FFS groups: 125 women (52.08%) and 115 men (47.92%). Female participation exceeded the minimum target, with particularly strong representation in rural governorates (100% in Tafilah).

### Cumulative progress update (Entire period)

The project is exceeding gender participation targets at this stage and is on track to achieve overall targets of 2,200 women trained across FFS and related activities.

### Budget

90,000

### Currency

USD

### Timeline (Planned completion of activity)

1 May 2029

### Responsibility

FAO, MoA

### Remarks/Notes

The project is exceeding gender participation targets at this stage and is on track to achieve overall targets of 2,200 women trained across FFS and related activities.

## F.9. Gender Action Plan implementation review

**Is the gender expert for the project/programme engaged to support the implementation of the gender action plan? If engaged previously, please advise if the gender expert has been retained by the project/programme, including plans to engage another expert if a previously engaged expert has left the project/programme.**

Yes ☒ No ☐

*Gender Specialist recruited and actively supporting project implementation since 2024.*

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                                                                            |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|
| <p><b>Has the implementation of gender action plan/s being implemented according to Funding Activity Agreements and GCF's Updated Gender Policy? Please ensure that the budget is included in the reporting above if it was indicated in the approved or updated gender action plan.</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | <p>Yes <input checked="" type="checkbox"/> No <input type="checkbox"/></p> |
| <p><i>Gender activities are being implemented according to the Funded Activity Agreement and the updated GCF Gender Policy</i></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                            |
| <p><b>Are the planned activities, targets, indicators, timelines, etc. on track during the reporting period?</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | <p>Yes <input checked="" type="checkbox"/> No <input type="checkbox"/></p> |
| <p><i>The project demonstrates strong progress in gender participation and targeting, particularly in FFS and Climate-Wise Women initiatives. Some activities (e.g., e-extension, infrastructure) are affected by procurement delays and the construction moratorium. Gender integration is well embedded in design and selection processes, but further work is needed to ensure: (a) access to digital services; and (b) translation of participation into empowerment outcomes. Significant progress has been achieved under Component 2. Progress has also been made in institutional and system-level interventions, including the recruitment of a Gender Specialist and Agriculture and Gender Field Assistant. While certain outputs are slightly delayed, the project remains overall aligned with its planned trajectory.</i></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                            |
| <p><b>Were there any revisions of the approved GAP during the reporting period? Please submit the updated GAP in Annex section of this APR and ensure that the updated GAP has details on each change.</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | <p>Yes <input type="checkbox"/> No <input checked="" type="checkbox"/></p> |
| <p>N/A</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |                                                                            |
| <p><b>Are the reported results on track to contribute to meeting the sex-disaggregated targets for the direct beneficiaries in the funding proposal, if applicable?</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | <p>Yes <input checked="" type="checkbox"/> No <input type="checkbox"/></p> |
| <p><i>The project has made strong progress toward achieving its sex-disaggregated targets in line with its GAP. Out of 240 farmers enrolled in FFS, women represent 125 participants (52%), exceeding the project's minimum target of 37% female participation. The Climate-Wise Women Initiative also achieved key milestones, with 8 female agricultural engineers trained as Master Trainers, contributing to strengthening women's leadership in climate adaptation. In addition, gender-responsive criteria were applied in selecting beneficiaries for rainwater harvesting systems, prioritizing women-headed and vulnerable households to ensure equitable access. Institutional gender capacity was further strengthened through the recruitment of gender specialists and integration of gender-responsive approaches. Overall, the project is on track—and in some areas exceeding expectations—in achieving its gender equality and sex-disaggregated beneficiary targets. Component 3 gender performance should be reported as part of cumulative GAP achievements. Activity 3.1.3.1: 73% female participation (258 CSO participants). Activity 3.1.3.2: 53% female participation (532 local administration participants). Both significantly exceed the project's minimum 37% female participation target.</i></p>                                                                                                                            |                                                                            |
| <p><b>Has the project/programme experienced any implementation challenges that affect gender-related activities? If yes, please include lessons learnt and how they are informing ongoing actions.</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | <p>Yes <input checked="" type="checkbox"/> No <input type="checkbox"/></p> |
| <p><i>The main challenges included: 1. Minor procurement and contracting delays 2. Limited initial engagement of women beneficiaries due to lack of awareness and household responsibilities especially in remote areas. 3. Delays in beneficiary selection for infrastructure interventions Lessons Learned: 1. Timely recruitment of dedicated gender staff is essential to ensure early integration of gender considerations across all project components. 2. Targeted outreach and awareness are necessary to ensure women's participation 3. Integrating gender-responsive targeting criteria from the beginning strengthens equitable access and avoids delays in reaching vulnerable women beneficiaries. Corrective Actions and Ongoing Measures: The project has taken several ongoing measures to address various challenges: 1. Recruitment of a Social Inclusion and Gender Specialist and Agriculture and Gender Field Assistant to strengthen gender integration. 2. Implementation of the Climate-Wise Women Initiative, including training of female master trainers to support wider outreach. 3. Application of gender-responsive beneficiary selection criteria, prioritizing women-headed and vulnerable households. 4. Increased community outreach and awareness activities to enhance women's participation. 5. Integration of gender-sensitive approaches into extension services and digital climate information systems.</i></p> |                                                                            |

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                            |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|
| <p><b>Were there any best practices identified, or case studies prepared on benefits/activities undertaken as agents of action by women and the female heads of households during the reporting period? Please share any case studies in the text boxes or in the Annex section of the APR.</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | <p>Yes <input checked="" type="checkbox"/> No <input type="checkbox"/></p> |
| <p><i>Climate Wise Women initiative is a key success story supporting women leadership in climate adaptation. The “Climate Wise Women” initiative is considered a key success story because it demonstrates that women are not only victims of climate change, but also leaders of practical and effective climate adaptation solutions. One of the strongest aspects of the initiative is that it amplifies the voices of grassroots and Indigenous women, who are often excluded from decision-making despite being among the most affected by climate change. Through storytelling, public speaking, advocacy, and participation in meetings, the initiative helps ensure that women’s experiences influence climate policy and funding priorities. The initiative is also successful because it links climate adaptation with women’s economic empowerment, leadership, and community resilience. Another reason it is considered a success story is that it challenges traditional gender roles by placing women in visible leadership positions in climate action. Climate Wise Women is therefore an important example of why gender-responsive approaches are essential: women’s leadership improves the effectiveness, sustainability, and local ownership of climate adaptation interventions.</i></p>                                                                                                                                                                                                                                                                               |                                                                            |
| <p><b>Provide planned activities on gender elements for the next reporting period</b></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                            |
| <p><i>On gender-inclusive outreach, engagement with women in more remote communities such as Tafilah and Ma'an highlighted the importance of tailored approaches that account for local context and mobility constraints. Gender-sensitive outreach protocols have accordingly been strengthened and integrated into the 2026 beneficiary selection process. On ESMP monitoring, implementation across four geographically dispersed governorates reinforced the importance of structured, site-level oversight during construction phases. A dedicated monitoring schedule with designated governorate-level focal points has been put in place to ensure consistent ESMP coverage as activities scale up. On the GRM, integrating GRM awareness into stakeholder consultations rather than treating it as a standalone communication proved effective in improving beneficiary familiarity and uptake. This approach has been formalised, with GRM materials now incorporated as a standard component of all beneficiary onboarding activities in 2026. The following activities are planned for the next reporting period:</i></p> <ul style="list-style-type: none"> <li>- Finalise and disseminate gender-sensitive RWH knowledge products in Q1–Q2 2026</li> <li>- CWW scale-up through Master Trainer cascade in Q2–Q3 2026</li> <li>- Document phased LoA model</li> <li>— GCF learning note in Q3 2026</li> <li>- Stakeholder feedback on RWH construction (post-moratorium) in Q2 2026</li> <li>- Disseminate FFS crop trial and water productivity results in Q3–Q4 2026</li> </ul> |                                                                            |

| G. ANNEXES (UPLOADED)                                                                                                                                                               |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Annex 1: GHG emission reduction calculation methodology (for projects reporting GHG emission reductions) and details on the calculations of the annual and cumulative value.</b> |
| <p>No annexes provided.</p>                                                                                                                                                         |
| <b>Annex 2: Communication and visibility material</b>                                                                                                                               |
| <p>File Name: BRCCJ APR 2025 - Annex 2. Communication and Visibility Material.docx</p>                                                                                              |
| <b>Annex 3: List of grievances received</b>                                                                                                                                         |
| <p>File Name: Annex 3- List of grievances received_BRCCJ_APR2025.xlsx</p>                                                                                                           |
| <b>Annex 4: Procurement information</b>                                                                                                                                             |
| <p>No annexes provided.</p>                                                                                                                                                         |
| <b>Annex 5: Updated implementation timetable for the Funded Activity for the following year</b>                                                                                     |
| <p>File Name: Annex 5 Updated Implementation Plan 2026_BRCCJ.xlsx</p>                                                                                                               |
| <b>Annex 6: Updated Gender Assessment and/or Action Plan</b>                                                                                                                        |
| <p>No annexes provided.</p>                                                                                                                                                         |
| <b>Additional Annexes (if applicable)</b>                                                                                                                                           |
| <p>No annexes provided.</p>                                                                                                                                                         |

